

**NEWTOWN TOWNSHIP, DELAWARE COUNTY, MUNICIPAL AUTHORITY
UPPER CRUM CREEK WATERSHED
SANITARY SEWER EXTENSION PROJECT**

**CAMELOT SERVICE AREA
PROJECT SCHEDULE
6/17/19 UPDATE**

This schedule is provided as a means to help residents cope with the disruption to daily activity and routine by the public sanitary sewer project. Please be advised that the dates and duration of construction is approximate and is subject to change due to weather or other factors that may affect construction. Thank you for your patience during this construction project.

*******NOTICE*******

Please be advised that if you encounter an active construction area and need to get by to access your property or to leave the community, please stop and wait until someone from the construction crew can address your need. Depending upon the situation it may take several minutes to stop construction and clear materials and/or provide a structural steel plate over an open trench in order to make the road safely passable. You may flash your headlights or honk your horn to get the attention of a crew member to alert them to your need to pass.

Refer to the attached maps depicting the location of Active Construction for the week of 6/17/19. Also identified is the anticipated best route for access to and from your community.

CAMELOT LANE PUMP STATION AREA

GUINEVERE DRIVE

Construction of sanitary sewer pipe replacement within Guinevere Drive and the easement between 513 and 515 has been completed. The trench needs to be monitored over the next three (3) months to ensure there is no differential settlement of backfill material. Therefore, paving of the portion of Guinevere Drive disturbed for sanitary sewer pipe replacement will occur after that period. This is an approximate schedule and is subject to change due to weather or other factors that may affect construction. This information may be updated periodically as construction progresses.

TROOP FARM ROAD

Construction began the week of 5/6/19 within Troop Farm Road from the intersection at Guinevere Drive toward the traffic circle at Stoney Brook Boulevard. Traffic will be restricted to one lane in the area of construction. A temporary traffic signal is anticipated to be implemented to maintain traffic. Once construction moves past the traffic circle toward Bishop Hollow Road, **Stoney Brook Boulevard will be closed to through traffic** between Bishop Hollow Road and Stoney Brook Boulevard and a detour implemented. Rock was encountered about half way between the traffic circle and Bishop Hollow Road, which has slowed progress. Construction is anticipated to reach Bishop Hollow Road by 6/19. The existing residents along Stoney Brook Boulevard and Wiltshire Lane will be accommodated for access and updates will be provided during the course of that construction activity as to the best way to access their properties.

The Detour will be as follows:

If approaching Stoney Brook Boulevard from West Chester Pike, Campus Boulevard, and Bishop Hollow Road: Take Bishop Hollow Road to Gradyville Road; take Gradyville Road east to Stoney Brook Boulevard; take Stoney Brook Boulevard to the traffic circle and Wiltshire Lane area.

If approaching Stoney Brook Boulevard from Route 252 and Troop Farm Road: Take Stoney Brook Boulevard south from the traffic circle toward Gradyville Road; take Gradyville Road west to Bishop Hollow Road; take Bishop Hollow Road to Stoney Brook Boulevard.

Travel restrictions and delays should be expected in this area. This is an approximate schedule and is subject to change due to weather or other factors that may affect construction. This information may be updated periodically as construction progresses.

HUNTER'S RUN COMMUNITY

Construction began on 6/7/19 to extend sanitary gravity sewer to service the Hunter's Run community. Construction will occur off-road within the sanitary sewer easements. This is an approximate schedule and is subject to change due to weather or other factors that may affect construction. This information may be updated periodically as construction progresses.

CAMPUS BOULEVARD

Construction is anticipated to begin the end of the week of 6/17/19 within Campus Boulevard from the intersection at Bishop Hollow Road and ending at the high point within Campus Boulevard near 12 & 16 Campus Boulevard. Traffic will be restricted to one lane in the area of construction. A temporary traffic signal is anticipated to be implemented to maintain traffic. This is an approximate schedule and is subject to change due to weather or other factors that may affect construction. This information may be updated periodically as construction progresses.

OLD MASTERS PUMP STATION AREA

FLORIDA PARK

Construction activity began the week of 5/27/19 within the easement areas for installation of Erosion and Sediment Controls followed by clearing activity. This is in preparation of installation of sanitary sewer infrastructure. This is an approximate schedule and is subject to change due to weather or other factors that may affect construction. This information may be updated periodically as construction progresses.

PARK AVENUE

Active construction is anticipated the week of 6/17/19 near the following locations within Park Avenue for installation of gravity sanitary sewer main:

Street Name	House Number
Park Avenue	202 & 204
Fairview Avenue	206, 4518, 4522, & 4600

Residents in this area should use the information contained in the “Notice” above for access to and from the community.

This is an approximate schedule and is subject to change due to weather or other factors that may affect construction. This information may be updated periodically as construction progresses.